


FORM 1-79 **610** USE PREVIOUS EDITIONS

NBPO

FY 87 SECOND QUARTER SIGNIFICANT ACTIVITIES  
(01 JANUARY - 31 MARCH 1987)

Bid Package 2

✓ As of the end of the quarterly reporting period, the GSA Project Manager estimates that the New Headquarters Building is approximately 74 percent complete. Electrical and mechanical work is continuing on all floors. Work on the south loading dock was started in February, and concrete was poured for footings, wall, and support columns. The fourth



built-in cabinets and special lab requirements highly visible. Piping for installing the sprinkler system is underway at all levels. Finally, the latest Beneficial Occupancy Dates (BOD) have been established as follows:

✓

Computer Area	1 September 1987
North Tower	1 September 1987
South Tower	30 December 1987

✓ NBPO has taken the lead in stressing to OIT and OS the importance of moving the first occupants, the Office of Scientific and Weapons Research, into the North Tower of the NHB in early January 1988. In this regard, the North Tower must be completed with full services by 1 January 1988. Both OIT and OS have been informed that early access (beginning in April 1987) will be possible in selected areas of the NHB to help them to meet their requirements.



STAT

STAT

STAT

**Page Denied**

Next 2 Page(s) In Document Denied